

# Dispute Status

## Sites at which Work has Ceased Pending Resolution of the Dispute

TIMELINE →	2011			2012					2013					2014					2015					2016	2017 Sep													
	O	N	D	J	F	M	A	M	M	J	A	S	O	N	D	J	F	M	A	M	J	J	A			S	O	N	D	J	F	M	A	M	J	J	A	S
SITE ↓																																						
LHAAP-16	ROD is with Regulators in Dispute / AECOM has submitted RAWP to U.S. Army																																					
	↓																														Remediation Time on hold (months)	40						
LHAAP-17	ROD is with Regulators in Dispute / AECOM has submitted RAWP to U.S. Army																																					
	↓																														Remediation Time on hold (months)	40						
LHAAP-001-R-01	↓																														Remediation Time on hold (months)	40						
LHAAP-003-R-01	↓																														Remediation Time on hold (months)	40						
LHAAP-29	↓																														Remediation Time on hold (months)	40						
LHAAP-04	Work completed through DF ROD																														ROD with Regulators							
	↓																														Remediation Time on hold (months)	28						
LHAAP-47	Work completed through DF ROD																														ROD with Regulators							
	↓																														Remediation Time on hold (months)	28						
LHAAP-03	Work completed through DF ROD																														ROD with Regulators							
	↓																														Remediation Time on hold (months)	25						
Notes:	<p>AECOM AECOM Technical Services, Inc.      PP Proposed Plan</p> <p>EE/CA Engineering Evaluation/Cost Analysis      PSI Post-Screening Investigation</p> <p>FFS Focused Feasibility Study      ROD Record of Decision</p> <p>LHAAP Longhorn Army Ammunition Plant</p>																																					